

Glynn County BATS Transportation Project Update

GLYNN COUNTY TRANSPORTION PROJECTS						
	Estimate	Contract & Amount	Scope	Challenge	Status	
Roads						
1	Canal-Spur to Glynco	\$ 4,000,000	Contracting for Survey, Design, Permitting, and Acquisition	Road widening	ROW Acquisition/Alignment. Wetland Permitting needed	Plans finalized. Finalizing acquisition on 1 parcle, attorney working with attorney on 1 parcle
2	Extend Dungeness to Southport	\$ 400,000	Include on Canal Road design contract. Structure design to bid construction separately	Right-of-way acquisition and Road construction	ROW Acquisition needed - 150 ft ROW for road and ditches	GDOT lane widening alternative under review by GC
3	GA FLAP GLYNN FRED (Frederica Road)		Christchurch funding with \$56,070 form Glynn County for Stephens Road	Awarded to Underground Excavating of Patterson, GA for \$ \$1,670,794 - pending all permits in hand		Under construction
4	Old Jesup and Canal Road intersection Improvement		Award to Seaboard Construction in the amount of \$158,129.70	Construct eyebrow and improve drainage		Completed - 10 Jan 22
Sidewalks						
5	Frederica (repair/widen)	\$ 490,000	In House Design - IFB	Awarded to Alan Owens of Blackshear for #436,380	BOC approved an additional 150k in funding on 6 Jan 22.	Under Construction - continuing south
6	Harry Driggers (new - Needlewood to 17)	\$ 1,100,000	GC performing Plan Development phase of TE Grant Project Per updated MOU. RFQ for Survey, Design, Permitting and Acquisition.	Design 165k & Construct	ROW Acquisition needed from Carriage Gate and T funded	South - working with contractor to set groundbreaking date. North - under construction - utility relocation being scheduled
7	Old Cypress Mill Sidewalk Construction		Bid opening 11 Jan22	New sidewalk on westside from Old Jesup to Community Road	Working 4 easement needed for construction	Bid opening 15 Feb 22
Bridge/Culvert Project						
8	South Palm ditch @ Hwy 17			Permit & Construct	GDOT and FED permitting. Acquisition; Incorporate simple and maintainable trash mitigation system	Closing on 2 Parcels
Intersection Improvements						

GLYNN COUNTY TRANSPORTION PROJECTS		Estimate	Contract & Amount	Scope	Challenge	Status
10	Spur 25/Altama Conn	\$ 3,250,000	Awarded to Seaboard Construction of Brunswick, GA for \$2,755,956.25 with \$168,718.12 contract adjustment	Awarded to Seaboard Construction of Brunswick, GA for \$2,755,956.25 on 2 JUN 21 with \$190,493.23 provided by GDOT LMIG for Spur25 work		Construction starting
		\$ 3,000,000				
11	Pennick Rd (4.68 miles)		Riverstone Construction , LLC Jacksonviller FL - \$5,216,127 Approved by BOC on AUG 5, 2021	All clearing, right of way, wetland mitigation, drainage and pave first 2 miles - Construction started 7 SEP 21		Under Construction - Dranage pipe placement started - Box Culvert becoming a supply concern
	Glynn County Total	\$ 12,240,000				