

Glynn County BATS Transpiration Project Update

GLYNN COUNTY TRANSPORTION PROJECTS						
		Estimate	Contract & Amount	Scope	Challenge	Status
Roads						
1	Canal-Spur to Glynco	\$ 4,000,000	Contracting for Survey, Design, Permitting, and Acquisition	Road widening	ROW Acquisition/Alignment. Wetland Permitting needed	No bids received - planning to re-bid
2	Extend Dungeness to Southport	\$ 400,000	Include on Canal Road design contract. Structure design to bid construction separately	Right-of-way acquisition and Road construction	ROW Acquisition needed - 150 ft ROW for road and ditches	Appraisals underway for possible acquisition
Sidewalks						
6	Harry Driggers (new - Needlewood to 17)	\$ 1,100,000	GC performing Plan Development phase of TE Grant Project Per updated MOU. RFQ for Survey, Design, Permitting and Acquisition.	Design 165k & Construct	ROW Acquisition needed from Carriage Gate and T funded	South - Functionally complete - closing out grant project North - under construction 70% complete - roadside water is and issue
7	Old Cypress Mill Sidewalk Construction		Bid opening 11 Jan22	New sidewalk on westside from Old Jesup to Community Road		NTP July 11, 2022
Bridge/Culvert Project						
8	South Palm ditch @ Hwy 17			Permit & Construct	GDOT and FED permitting. Acquisition; Incorporate simple and maintainable trash mitigation system	One bid received - well over budget BOC authorized re-scoping and re-bidding
Intersection Improvements						
10	Spur 25/Altama Conn	\$ 3,250,000	Awarded to Seaboard Construction of Brunswick, GA for \$2,755,956.25 with \$168,718.12 contract adjustment	Awarded to Seaboard Construction of Brunswick, GA for \$2,755,956.25 on 2 JUN 21 with \$190,493.23 provided by GDOT LMIG for Spur25 work		Construction start June 13, 2022
		\$ 3,000,000				
11	Pennick Rd (4.68 miles)		Riverstone Construction , LLC Jacksonville FL - \$5,216,127 Approved by BOC on AUG 5, 2021	All clearing, right of way, wetland mitigation, drainage and pave first 2 miles - Construction started 7 SEP 21		Complete
	Glynn County Total	\$ 11,750,000				