

PRECONSTRUCTION FEBRUARY 23

List No.	County	Project ID	Short Description	Improvement Type	Project Manager Name	Project Sponsor	Design Consultant Name	FY PE	FY ROW	FY CST	Next Milestone
1	Glynn	0013745	SR25 SPUR EAST @ MACKAY RIVER	Bridge Replacement with No Added Capacity	Wilson, Bianca	GDOT	ARCADIS U.S., Inc.	Auth	2022	2024	PFPR
2	Glynn	532650-	SR25 FM CR 415/HARRY DRIGGERS TO SR 99 - PH II	Major Widening	Edwards, Cassius Octavius	GDOT	GDOT Roadway Design C Bowler	Auth	Auth	2023	Final Plans
3	Glynn	0014914	CR 583/SEA ISLAND RD @ DUNBAR CREEK ON ST SIMONS ISLAND	Bridge Replacement with No Added Capacity	Nash, Michael	GDOT	Michael Baker Jr., Inc.	Auth	2024	2025	PFPR
4	Glynn	0013993	SR 32 @ LITTLE BUFFALO CREEK 3 MI W OF SR 27	Bridge Replacement with No Added Capacity	Lopez, Norman	GDOT	TransSystems Corporation	Auth			Concept Development
5	McIntosh	0013599	SR 25 @ DARIEN RIVER IN DARIEN	Bridge Replacement with No Added Capacity	Ron Nelson	GDOT	ARCADIS U.S., Inc.	Auth	2023		Pre-Let Schedule Development

ACTIVE CONSTRUCTION PROJECTS FEBRUARY 23

	PROJECT #	COUNTY	DESCRIPTION	CONTRACTOR	Letting (GDOT /Local)	DATE LET	% Complete	ORIGINAL CONTRACT AMOUNT	Anticipated Completion Date
1	M005782	Glynn	Resurfacing on SR 25 Conn(Gloucester) fm SR 27 to SR 25	East Coast Asphalt, LLC	GDOT	12/20/2019	78%	\$ 824,346.00	
2	M005921	Glynn	Resurfacing on SR 25 fm E of SR 303 extending S of Sidney Lanier Bridge	East Coast Asphalt, LLC	GDOT	10/16/2020	88%	\$ 3,025,169.27	
3	M005953	Glynn	Bridge rehab on SR 27/US341 over Yellow Bluff and Burnett Creek	E&D	GDOT	8/20/2021	23%	\$ 728,692.00	
4	0016985	Glynn	Widening and Reconstruction on SR 25 from Yatch Rd to Harry Driggers Blvd & Bridge over Thronhill Creek PH-I	Plant Improvement Co., Inc.	GDOT	11/19/2021	5%	\$ 35,228,905.02	Summer 24
5	0009874	Glynn	SR25 @ SR99 Roundabout		GDOT				